

ZONE/CIRCLE WISE STATUS OF CRF WORKS

Amount: Rs in lacs

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 03/20	Commulative Expdt. Upto 31/03/20	Upto 03/19	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12	13
SHIMLA ZONE												
4th Shimla	1	C/O 60.00 mtr span RCC (D/L) bridge across Cambermere Nallah on MRR via Chhotta Shimla road.	Shimla Urban	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	500.00	33.41	7.43	40.84	6%	0%	6%	Work is in progress
11th Rampur	2	Widening and Improvement of black spots on Nore to Wazir Bowali road Km 0/0 to 37/0.	Rampur	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	324.00	180.65	19.61	200.26	90%	0%	90%	Work is in progress
11th Rampur	3	C/O 45.00 mtr span D/L PSC box girder bridge at Karada khad on Rampur Gaura Mashnoo Sarahan Jeori road at Rd. 35/825.	Rampur	RW/NH-12037/164/ 2002/ HP/NH-1 (Vol. IV) dated 23/05/2017	487.00	0.00	0.00	0.00				Tender work under process
11th Rampur	4	C/O 34.00 mtr Span D/l Motorable bridge over Kurpan khad at Bagipul on Nore Wazir Bawoli road at Rd. 29/580.	Anni	RW/NH-12037/164/ 2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	449.00	0.00	0.00	0.00	0%	0%	0%	Estimate under process.
12th Nahan	5	Improvement & strengthening of Solan Meenus road km. 61/0 to 110/0 (portion km. 61/0 to 62/0 & 65/0 to 94/500).	Renuka	RW/NH-12037/164/ 2002/ HP/NH-1(Vol. IV) dated 23/05/2017	1186.00	205.72	814.28	1020.00	35%	55%	90%	Work is in progress
12th Nahan	6	C/O 165.00 mtr Span D/L Bridge over Giri River on Nahan Dadahu-Haripurdhar road at Rd. 35/690.	Renuka	RW/NH-12037/164/ 2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	1427.00	0.00	0.00	0.00				Estimate under process.

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 03/20	Commulative Expdt. Upto 31/03/20	Upto 03/19	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12	13
14th Rohru	7	C/O 40.00 Mtr span PSC double lane bridge over Khaddar Nallah on Sainj Chopal Nerwa Feduj road at RD 62/300	Chopal	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.12.2014	346.00	187.73	68.97	256.70	90%	0%	90%	Work is in progress
14th Rohru	8	Improvement & widening of Gumma Pujarali Baghi road (Poition km 9/0 to 19/500)	Jubbal Kotkhai	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	1065.00	336.55	328.45	665.00	25%	30%	55%	Work is in progress
14th Rohru	9	Widening & strengthening of Kotkhai Deori Khanety road to Tikkar via Deorighat km. 5/0 to 15/0.	Jubbal Kotkhai	RW/NH-12037/ 164/ 2002/ HP/NH-1(Vol. IV) dated 23/05/2017	906.00	0.00	131.00	131.00		15%	15%	Work is in progress
14th Rohru	10	Widening & strengthening of Sainj Chopal Nerwa Shallu road km. 0/0 to 90/0 (Portion from km. 20/0 to 30/0).	Chopal	RW/NH-12037/ 164/ 2002/ HP/NH-1(Vol. IV) dated 23/05/2017	1000.00	0.00	150.00	150.00		15%	15%	Work is in progress
14th Rohru	11	C/O double lane span Box Girder bridge over river Pabbar alongwith footpath and approaches on bypass road at Rd. 0/150.	Rohru	RW/NH-12037/ 164/ 2002/ HP/NH-1(Vol. IV) dated 23/05/2017	1582.00	561.26	517.53	1078.79	35%	35%	70%	Work is in progress
Total:-	11				9272.00	1505.32	2037.27	3542.59				
Mandi Zone												
1st Mandi	1	C/O of 55.00 mtr. Span PSC Box Girder Bridge (Double Lane) over Ghambhar Khad on Mandi Rewalsar Kalkhar road at RD 11/715	Mandi sadar	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	353.00	282.26	104.11	386.37	63%	32%	95%	Work is in progress
1st Mandi	2	C/O 130.00 mtr sapn PSC box girder bridge over river Uhl at Kamand on Mandi Kamand Kataula Bajaura road at Rd. 13/410.	Drang	RW/NH-12037/164/ 2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	1482.00	0.00	0.00	0.00	0%	5%	5%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 03/20	Commulative Expdt. Upto 31/03/20	Upto 03/19	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12	13
1st Mandi	3	C/O 16.75 mtr span (D/L) bridge over Sauli khad on Mandi Rewalsar Kalkhar road at Rd. 5/840.	Mandi sadar	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	195.00	191.97	-4.94	187.03	20%	35%	55%	Work is in progress
1st Mandi	4	C/O 19.75 mtr span D/L bridge over Raghwanu khad on Mandi Rewalsar Kalkhar road at Rd. 8/140.	Mandi sadar	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	174.00	152.17	23.79	175.96	5%	30%	35%	Work is in progress
1st Mandi	5	Improvement & widening of Slapper Tattapani road km. 0/0 to 68/0.	Sunder Nagar	RW/NH-12037/164/2002/HP/NH-1/Zone-II (Vol.IV) dated 19/01/2018.	21943.00	39.98	3.71	43.69	0%	0%	0%	Land acquisition & FCA approvals under process.
1st Mandi	6	Improvement & Strengthening of Lambathach-Shillibagi-Kathani-Kashoud-Pandli-Bakli-Pandoh road km. 0/0 to 68/0 (Section Lambathach to Kalhani km. 0/0 to 36/0).	Seraj	RW/NH-12037/164/2002/ HP/NH-1/Zone-II (Vol.IV) dated 24/05/2018.	3750.00	153.78	1225.19	1378.97	3%	37%	40%	Work is in progress
1st Mandi	7	Improvement & strengthening of Pandoh-Kanda road km. 0/0 to 24/0.	Seraj	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	2500.00	115.22	105.00	220.22	6%	14%	20%	Work is in progress
1st Mandi	8	Improvement and Strengthening of Thalout - Panjain-Thachi -Somgad road km. 0/0 to 34/0 (Section Thalout -Panjain to Thachi km. 0/0 to 25/0).	Seraj	RW/NH-12037/164/2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	2582.00	6.00	0.00	6.00	0%	0%	0%	Tender under process.
1st Mandi	9	C/O 45.00 mtr span D/L bridge over Galma khad on Una-Aghar-Jahu-Bhambla-Ner Chowk road at Rd. 5/105 (Reckoned from Ner Chowk)	Balh	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	500.00	0.00	123.65	123.65	0%	50%	50%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 03/20	Commulative Expdt. Upto 31/03/20	Upto 03/19	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12	13
1st Mandi	10	C/O 70.00 mtr span PSC D/L Box Girder Bridge over Rattikhad on Mandi- Rewalsar-Kalkhar road at Rd. 7/630.	Mandi sadar	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	959.00	0.00	325.25	325.25	0%	45%	45%	Work is in progress
1st Mandi	11	Improvement and strengthening of Lambathach Shilibagi Kalhani Kashoud Pandli Bakhli Pandoh road km. 0/0 to 68/0 section Kalhani to Pandoh km. 36.0 to 68.0	Seraj	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 01/03/2019.	5070.00	0.00	239.99	239.99	0%	10%	10%	Work is in progress
1st Mandi	12	Improvement and strengthening of Thalout Panjain Thachi Narain Gallu Sheta Dhar chet Chiuni Lamba Thach road km. 0/0 to 75.0 Section Thachi to Lamba Thach km. 25.0 to 75.0	Seraj	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 01/03/2019.	7570.00	0.00	232.60	232.60	0%	5%	5%	Work is in progress
6th Kullu	13	C/o 25.00 span PSC Bix Girder bridge over Jain Nallah on Bhunter Manikaran road at RD 27/463	Kullu	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	274.00	193.40	0.00	193.40	75%	0%	75%	Work is in progress
6th Kullu	14	C/O 21.00 mtr span RCC T-beam bridge (D/L) over Chhaki Nallah at Rd. 22/683 on Bhunter Mohal Kullu Nagar Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	337.00	140.28	36.55	176.83	43%	2%	45%	Work is in progress
6th Kullu	15	C/O 11.00 mtr span bridge (D/L) over Raugi Nallah at Rd. 13/520 on Bhunter Kullu Naggat Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	211.00	50.00	30.19	80.19	5%	40%	45%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 03/20	Commulative Expdt. Upto 31/03/20	Upto 03/19	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12	13
6th Kullu	16	C/O 35.00 mtr span (D/L) bridge over Jagatsukh Nallah at Rd. 34/667 on Bhunter Kullu Naggar Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	407.00	128.04	29.06	157.10	42%	12%	54%	Work is in progress
6th Kullu	17	C/O 15.70 mtr span (D/L) bridge over Haripur Nallah at Rd. 26/097 on Bhunter Kullu Naggar Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	178.00	50.00	61.39	111.39	0%	30%	30%	Work is in progress
6th Kullu	18	C/O 10.37 mtr span (D/L) bridge over Prini Nallah at Rd. 37/830 on Bhunter Kullu Naggar Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	156.00	83.20	14.72	97.92	5%	47%	52%	Work is in progress
6th Kullu	19	C/O 18.00 mtr span RCC T-Beam Bridge over Bharai khad on Kullu Karaon road at Rd. 3/070.	Kullu	RW/NH-12037/164/2002/ HP/NH-1/Zone-II (Vol. IV) dated 24/05/2018.	231.00	0.00	64.44	64.44	0%	80%	80%	Work is in progress
6th Kullu	20	C/O 21.00 mtr span RCC T-Beam bridge ver Karaon Nallah on Kullu-Karaun road at Rd. 12/850.	Kullu	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	268.00	0.00	89.85	89.85	0%	30%	30%	Work is in progress
Joginder Nagar	21	C/O 50.00 mtr span (D/L) bridge over Rana khad on Joginder Nagar Sarkaghat Ghumarwin road at Rd. 7/225.	Joginder Nagar	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	541.00	103.68	57.00	160.68	0%	25%	25%	Work is in progress
Total:-	21				49681.00	1689.98	2761.55	4451.53				
Kangra Zone												
5th Palampur	1	C/o Railway over bridge on Parour Dheera Naura road at railway Km 119/500 (Sh:-C/o 30.00 Mtr span RCC-Box girder double lane bridge at Paruor at RD 0/022 MDR-30	Sulah	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.12.2014	404.00	0.00	0.00	0.00	The G.A.D. alongwith the necessary information as desired by the railway authority have been submitted to Chief Engineer Northen Railway, Baroda House New Delhi. Subseqently E.E. (Northern Railway) visited the site from Pathankot Construction Division			

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 03/20	Commulative Expdt. Upto 31/03/20	Upto 03/19	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12	13
5th Palampur	2	C/O 16.75 Mtr span plate girder double lane railway over bridge at Thakurdwara on Hamirpur Sujampur Thural Maranda road at RD 59/700 SH-39	Sulah	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.12.2014	251.00	0.00	0.00	0.00	-Do-			
5th Palampur	3	C/O 10.37 Mtr RCC Slab bridge (D/L) over Parla Nallah on HSTM road at Rd. 59/325.	Sulah	RW/NH-12037/164/ 2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	162.00	0.58	6.62	7.20	0%	0%	0%	Work is in progress
5th Palampur	4	C/o railway over bridge on Baijnath Ladbarol in district Kangra	Baijnath	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	528.00	0.00	390.00	390.00	0%	0%	0%	GAD of the bridge evolved .NOC awaited from the Railway authorities.
5th Palampur	5	C/O Railway over bridge on Dharamshala Dadh, Palampur Holta Chadiar Sandhole road at Rd. 42/725.	Jaisinghpur	RW/NH-12037/164/ 2002/ HP/NH-1 (Vol. IV) dated 23/05/2017	588.00		50.00	50.00				NOC required from Railway
5th Palampur	6	C/O 120.00 mtr span D/L bridge over Mandh khad on Alampur Harsipattan road at Rd. 8/100.	Jaisinghpur	RW/NH-12037/164/ 2002/ HP/NH-1(Vol. IV) dated 23/05/2017	1122.00	294.68	234.72	529.40	30%	30%	60%	Work is in progress
5th Palampur	7	C/O 40.00 mtr span D/L bridge over lingti khad on Dharamshala Dadh, Palampur Sandhole road at km. 23/705.	Palampur	RW/NH-12037/164/ 2002/ HP/NH-1(Vol. IV) dated 23/05/2017	460.00	0.00	0.00	0.00	20%	30%	50%	Work is in progress
5th Palampur	8	Improvement, widening & Strengthening of Baroh Chowk Dehrian-Jandrah- Talli Tika Lagru Dola Kardiana Khundian to Nahlian road km. 0/0 to 49/400.	Nagrotta Bagwan	RW/NH-12037/164/ 2002/ HP/NH-1/Zone-II (Vol.IV) dated 24/05/2018.	4527.00	0.00	604.15	604.15	0%	15%	15%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 03/20	Commulative Expdt. Upto 31/03/20	Upto 03/19	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12	13
5th Palampur	9	C/O 140.00 mtr Span D/L bridge across Moul Khad on Hamirpur-Sujanpur-Thural-Maranda road at Rd. 31/540.	Jaisinghpur	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	1257.00	1.37	0.00	1.37	0%	0%	0%	Tender under process.
5th Palampur	10	C/O 20.00 mtr span D/L Bridge crossing No.1 Sukad khad on Hamirpur-Sujanpur-Thural -Maranda road at Rd. 34/985.	Jaisinghpur	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	216.00	0.47	89.80	90.27	0%	10%	10%	Work is in progress
5th Palampur	11	C/O 50.00 mtr Span PSC D/L Bridge over Bhagan Khad-II on Dharamshala-Dadh-Palampur-Sandhol road at Rd. 13/500.	Dharamshala	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	396.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.
7th Dalhousie	12	Improve ment of black spots on Banikhet Dalhousie Khajjiar road km 0/0 to 29/0(Portion Lakarmandi to Khajjiar km 15/600 to 29/0	Dalhousie	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	239.00	178.19	66.45	244.64	92%	5%	97%	Work is in progress
7th Dalhousie	13	Improvement of black spots on Chamba Tissa road km 121/0 to 148/250	Chamba	RW/NH-12037/ 164 /2002/ HP /NH-I(Vol-III) dated 18.2.2016	83.00	73.25	0.00	73.25	90%	0%	90%	Work is in progress
7th Dalhousie	14	C/O 55.00 mtr Span D/L bridge over Sal River on Chamba Sahoo Kiri road at Rd. 3/870.	Chamba	RW/NH-12037/164/2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	631.00	0.00	0.00	0.00	0%	0%	0%	Estimate under process.
7th Dalhousie	15	Improvement and widening of Chamba-Sahoo -Kiri road km. 0/0 to 21/0 (Portion saho to Kiri km. 16/0 to 21/0).	Chamba	RW/NH-12037/164/2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	202.00	0.00	150.00	150.00	0%	20%	20%	Work is in progress
7th Dalhousie	16	Improvement of black spots on Bathri Sundla Langer J & K boundary road km 13/130 to 80/0	Dalhousie	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	292.00	200.83	0.00	200.83	75%	0%	75%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 03/20	Commulative Expdt. Upto 31/03/20	Upto 03/19	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12	13
7th Dalhousie	17	C/O 30.00 mtr span D/L bridge over Sallandri Nallah on Bathri Sundla Langer a J&K boundary road km.	Dalhousie	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	411.00	112.74	124.04	236.78	15%	25%	40%	Work is in progress
7th Dalhousie	18	C/O 25.00 mtr span D/L bridge over Gharat Nallah on Bathri Sundla Langer a J&K Boundary road km. 31/725.	Dalhousie	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	310.00	21.02	131.24	152.26	10%	20%	30%	Work is in progress
7th Dalhousie	19	C/O 40.00 mtr span D/L bridge over Rolha Nallah on Bathri Sundla Langer a J&K Boundary road km. 27/970.	Dalhousie	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	485.00	76.68	113.62	190.30	15%	25%	40%	Work is in progress
7th Dalhousie	20	C/O 45.00 mtr Span D/L bridge over Chanju Nallah on Chamba-Tissa road at km. 46/750.	Churah	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	510.00	0.00	2.60	2.60	0%	0%	0%	Tender under process.
7th Dalhousie	21	C/O 15.57 mtr Span D/L Bridge over Saroli khad on Shahpur-Dramman-Sihunta-Chowari road at Rd. 19/520.	Bhatiyat	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	148.00	0.00	39.49	39.49	0%	18%	18%	Work is in progress
7th Dalhousie	22	Widening & Strengthening of Chamba-Khajjar road km. 0/0 to 19/0.	Churah	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	1484.00	0.00	100.00	100.00	0%	10%	10%	Work is in progress
7th Dalhousie	23	Improvement & Widening of Chamba Tissa road km. 48/0 to 62/0.	Churah	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	656.00	0.00	108.40	108.40	0%	0%	0%	Tender under process.
9th Nurpur	24	C/O bridge over Swan khad on Kotla -Amroha road.	Jaswan pragpur	RW/NH-12037/164/2002/HP/NH-1/Zone-II (Vol.IV) dated 07/03/2018	6129.00	0.00	1170.00	1170.00	0%	30%	30%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 03/20	Commulative Expdt. Upto 31/03/20	Upto 03/19	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12	13
9th Nurpur	25	Improvement & Strengthening of Bhogarwan to Thakurdwara road via Paral km 0/0 to 15/540	Indora	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	542.00	102.81	40.36	143.17	20%	0%	20%	Work is in progress
9th Nurpur	26	Widening & strengthening of Jawalamukhi Dehra Jawali Raja Ka -Talab km. 12/0 to 29/0.	Dehra	RW/NH-12037/164/ 2002/ HP/NH-1 (Vol. IV) dated 23/05/2017	1000.00	168.01	-0.90	167.11	20%	15%	35%	Work is in progress
9th Nurpur	27	C/O 175.00 mtr span D/L bridge over Chouch khad on Bharwain Chintpurni Khatiar Ray- Damtal road at Rd. 90/240.	Indora	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	1200.00	537.10	524.80	1061.90	70%	20%	90%	Work is in progress
Total:-	27				24233.00	1767.73	3945.39	5713.12				
Hamirpur Zone												
8th Hamirpur	1	C/O 94.26 Mtr span double lane bridge over Pung Khad near Bhalet on Hamirpur Sujanpur road at Km 18/510	Sujanpur	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.12.2014	1086.00	528.25	370.00	898.25	45%	43%	88%	Work is in progress
Joginder Nagar	2	Improvement and Widening of Baroti-Rakhera-Dharampur-Marhi-Kamlah-Gallu road Km.0/000 to 30/375	Dharampur	RW/NH-12037/ 458/ 09/HP /NHI-CRF dated 20/01/2010	3310.00	3298.38	142.00	3440.38	90%	1%	91%	Work is in progress
8th Hamirpur	3	C/o 30.00 Mtr span PSC box girder bridge over Seva Nallha at RD 23/090 on Awah Devi Tihra Sandhol via Gaddi Dhar road at RD 23/110	Dharampur	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	272.00	65.95	46.18	112.13	50%	40%	90%	Work is in progress
8th Hamirpur	4	C/O 32.00 mtr span PSC D/L bridge over Khera Nalla on Awah Devi Tihra Gaddidhar Sandhole road at Rd. 18/870.	Dharampur	RW/NH-12037/164/ 2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	292.00	0.00	1.16	1.16	0%	0%	0%	Hydraulic data under process.

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 03/20	Commulative Expdtd. Upto 31/03/20	Upto 03/19	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12	13
10th Bilaspur	5	Upgradation of the road strethc from Panol- Jandutta Nand- Nagroun road and construction of bridge at Nand Nagroun on Govind Sagar Lake including approaches road upto Jejwin (from km. 0/0 to 21/250) (categor-MDR-095, length-Road-21.250 & bridge length 330.00 m)	Jhandutta	RW/NH-12037/164/2002/HP/NH-1/Zone-II (Vol-IV) dated 06/02/2019.	7752.00	0.00	0.00	0.00	0%	0%	0%	
15th Una	6	Widening & Strengthening of Bharwain-Chintpurni-Talwara road km. 0/0 to 32/500 (Portion from Bharwain to Pucca Tiala km. 0/0 to 15/310).	Chintpurni	RW/NH-12037/164/2002/ HP/NH-1/Zone-II (Vol.IV) dated 24/05/2018.	1615.00	200.00	387.40	587.40	3%	46%	49%	Work is in progress
Total:-	6				14327.00	4092.58	946.74	5039.32				
G.Total:	65				97513.00	9055.61	9690.95	18746.56				