

### ZONE/CIRCLE WISE STATUS OF CRF WORKS

**Amount: Rs in lacs**

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Expdt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>SHIMLA ZONE</b>												
4th Shimla	1	C/o 2 Nos bridge 25.00 Mtr span at RD 11/800 and 34/350 on Shoghi Mehli Junga Sadhupul road.	Shimla Rural/ Kasumpti	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	443.00	309.96	78.90	388.86	30%	0%	30%	Work is in progress
4th Shimla	2	C/o 60.00 mtr span RCC (D/L) bridge across Cambermere Nallah on MRR via Chhotta Shimla road.	Shimla Urban	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	500.00	33.41	0.00	33.41	6%	0%	6%	Work is in progress
4th Shimla	3	Improvement & Strengthening of Sainj Deha Chopal Nerwa Feedus road km 0/0 to 13/0.	Chopal	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	620.00	620.00	62.00	682.00	61%	4%	65%	Work is in progress
11th Rampur	4	C/o 55.00 Mtr span RCC box type bridge at Rai Khad on Rampur Gaura Mashnoo Sarahan Jeori road at RD 52/060.	Rampur	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	554.00	609.40	0.00	609.40	90%	5%	95%	Work is in progress
11th Rampur	5	Widening and Improvement of black spots on Narkanda Thanedhar Bhareridhar Kotgarh Bithal road Km 0/0 to 44/0.	Theog	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	122.00	80.31	20.22	100.53	60%	9%	69%	Work is in progress
11th Rampur	6	Widening and Improvement of black spots on Nore to Wazir Bowali road Km 0/0 to 37/0.	Rampur	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	324.00	180.65	0.00	180.65	90%	0%	90%	Work is in progress
11th Rampur	7	Improvement & widening of black spots on Oddi Khaneti Kotgarh road Km 0/0 to 21/0.	Theog	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	94.00	65.73	1.22	66.95	87%	3%	90%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Expdt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
11th Rampur	8	C/O 45.00 mtr span D/L PSC box girder bridge at Karada khad on Rampur Gaura Mashnoo Sarahan Jeori road at Rd. 35/825.	Rampur	RW/NH-12037/164/2002/ HP/NH-1 (Vol. IV) dated 23/05/2017	487.00	0.00	0.00	0.00				Tender work under process
11th Rampur	9	C/O 34.00 mtr Span D/I Motorable bridge over Kurpan khad at Bagipul on Nore Wazir Bawoli road at Rd. 29/580.	Anni	RW/NH-12037/164/2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	449.00	0.00	0.00	0.00	0%	0%	0%	Estimate under process.
12th Nahan	10	Improvement & strengthening of Solan Meenus road km. 61/0 to 110/0 (portion km. 61/0 to 62/0 & 65/0 to 94/500).	Renuka	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	1186.00	205.72	400.00	605.72	35%	10%	45%	Work is in progress
12th Nahan	11	C/O 165.00 mtr Span D/L Bridge over Giri River on Nahan Dadahu-Haripurdhar road at Rd. 35/690.	Renuka	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	1427.00	0.00	0.00	0.00				Estimate under process.
14th Rohru	12	C/O 40.00 Mtr span PSC double lane bridge over Khaddar Nallah on Sainj Chopal Nerwa Feduj road at RD 62/300	Chopal	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.12.2014	346.00	187.73	0.00	187.73	90%	0%	90%	Work is in progress
14th Rohru	13	C/o 30.00 mtr PSC double lane bridge with foot path over Gosango Khad on Rohru Chirgaon Dodra kavar road	Rohru	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	348.00	382.42	0.00	382.42	99%	0%	99%	Work is in progress
14th Rohru	14	Improvement & widening of Gumma Pujarali Baghi road (Poition km 9/0 to 19/500	Jubbal Kotkhai	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	1065.00	336.55	0.00	336.55	25%	0%	25%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Expdt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
14th Rohru	15	Widening & strengthening of Kotkhai Deori Khanety road to Tikkar via Deorighat km. 5/0 to 15/0.	Jubbal Kotkhai	RW/NH-12037/ 164/ 2002/ HP/NH-1(Vol. IV) dated 23/05/2017	906.00	0.00	0.00	0.00				Work is being awarded
14th Rohru	16	Widening & strengthening of Sainj Chopal Nerwa Shallu road km. 0/0 to 90/0 (Portion from km. 20/0 to 30/0).	Chopal	RW/NH-12037/ 164/ 2002/ HP/NH-1(Vol. IV) dated 23/05/2017	1000.00	0.00	0.00	0.00				Work awarded
14th Rohru	17	C/O double lane span Box Girder bridge over river Pabbar alongwith footpath and approaches on bypass road at Rd. 0/150.	Rohru	RW/NH-12037/ 164/ 2002/ HP/NH-1(Vol. IV) dated 23/05/2017	1582.00	561.26	0.00	561.26	35%	0%	35%	Work is in progress
<b>Total:-</b>	<b>17</b>				<b>11453.00</b>	<b>3573.14</b>	<b>562.34</b>	<b>4135.48</b>				
<b>Mandi Zone</b>												
1st Mandi	1	C/O of 55.00 mtr. Span PSC Box Girder Bridge (Double Lane) over Ghambhar Khad on Mandi Rewalsar Kalkhar road at RD 11/715	Mandi sadar	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	353.00	282.26	30.00	312.26	63%	0%	63%	Work is in progress
1st Mandi	2	C/o 45.00 mtr span steel truss (through type) bridge over Baggi Nallah on Seghli Prashar road at RD 3/525	Drang	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	394.00	461.67	0.00	461.67	80%	10%	90%	Work is in progress
1st Mandi	3	Widening of Mandi Kamand Kataula Katindi Bajoura road Km 17/200 to 28/0(MDR-23) under CRF Scheme.	Drang	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	1354.00	1121.66	59.37	1181.03	85%	0%	85%	Work is in progress
1st Mandi	4	C/O 130.00 mtr sasn PSC box girder bridge over river Uhl at Kamand on Mandi Kamand Kataula Bajaura road at Rd. 13/410.	Drang	RW/NH-12037/164/ 2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	1482.00	0.00	0.00	0.00	0%	0%	0%	Financial bid opened & work yet to be awarded.

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Updt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
1st Mandi	5	C/O 16.75 mtr span (D/L) bridge over Sauli khad on Mandi Rewalsar Kalkhar road at Rd. 5/840.	Mandi sadar	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	195.00	191.97	0.00	191.97	20%	25%	45%	Work is in progress
1st Mandi	6	C/O 19.75 mtr span D/L bridge over Raghwanu khad on Mandi Rewalsar Kalkhar road at Rd. 8/140.	Mandi sadar	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	174.00	152.17	10.59	162.76	5%	8%	13%	Work is in progress
1st Mandi	7	Improvement & widening of Slapper Tattapani road km. 0/0 to 68/0.	Sunder Nagar	RW/NH-12037/164/2002/HP/NH-1/Zone-II (Vol.IV) dated 19/01/2018.	21943.00	39.98	0.00	39.98	0%	0%	0%	Land acquisition & FCA approvals under process.
1st Mandi	8	Improvement & Strengthening of Lambathach-Shillibagi-Kathani-Kashoud-Pandli-Bakhli-Pandoh road km. 0/0 to 68/0 (Section Lambathach to Kalhani km. 0/0 to 36/0).	Seraj	RW/NH-12037/164/2002/ HP/NH-1/Zone-II (Vol.IV) dated 24/05/2018.	3750.00	153.78	0.00	153.78	3%	4%	7%	Work is in progress
1st Mandi	9	Improvement & strengthening of Pandoh-Kanda road km. 0/0 to 24/0.	Seraj	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	2500.00	115.22	75.00	190.22	6%	0%	6%	Work is in progress
1st Mandi	10	Improvement and Strengthening of Thalout - Panjain-Thachi -Somgad road km. 0/0 to 34/0 (Section Thalout -Panjain to Thachi km. 0/0 to 25/0).	Seraj	RW/NH-12037/164/2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	2582.00	6.00	0.00	6.00	0%	0%	0%	Tender under process.
1st Mandi	11	C/O 45.00 mtr span D/L bridge over Galma khad on Una-Aghar-Jahu-Bhambla-Ner Chowk road at Rd. 5/105 (Reckoned from Ner Chowk)	Balh	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	500.00	0.00	0.00	0.00	0%	15%	15%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Expdt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
1st Mandi	12	C/O 70.00 mtr span PSC D/L Box Girder Bridge over Rattikhad on Mandi- Rewalsar-Kalkhar road at Rd. 7/630.	Mandi sadar	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	959.00	0.00	0.00	0.00	0%	25%	25%	Work is in progress
1st Mandi	13	Improvement and strengthening of Lambathach Shilibagi Kalhani Kashoud Pandli Bakhli Pandoh road km. 0/0 to 68/0 section Kalhani to Pandoh km. 36.0 to 68.0	Seraj	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 01/03/2019.	5070.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.
1st Mandi	14	Improvement and strengthening of Thalout Panjain Thachi Narain Gallu Sheta Dhar chet Chiuni Lamba Thach road km. 0/0 to 75.0 Section Thachi to Lamba Thach km. 25.0 to 75.0	Seraj	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 01/03/2019.	7570.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.
6th Kullu	15	C/o 25.00 span PSC Bix Girder bridge over Jain Nallah on Bhunter Manikaran road at RD 27/463	Kullu	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	274.00	193.40	0.00	193.40	75%	0%	75%	Work is in progress
6th Kullu	16	C/o of 10.00 mtr. Span RCC beam Bridge on Bhuntar Manikaran road over Dhunkhra Nallah at RD 23/760.	Kullu	RW/NH-12037/164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	126.00	108.30	34.00	142.30	65%	0%	65%	Work is in progress
6th Kullu	17	C/O 10.37 mtr span RCC T-Beam bridge (D/L) over Sajala Nallah at Rd. 31/590 on Bhunter Mohal Kullu Naggur Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	120.00	109.58	0.00	109.58	67%	10%	77%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Updt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
6th Kullu	18	C/O 21.00 mtr span RCC T-beam bridge (D/L) over Chhaki Nallah at Rd. 22/683 on Bhunter Mohal Kullu Nagar Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	337.00	140.28	0.00	140.28	43%	0%	43%	Work is in progress
6th Kullu	19	C/O 20.70 mtr span bridge over Kais Nallah at Rd. 9/003 on Bhunter Kullu Naggar Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	228.00	187.24	0.00	187.24	50%	10%	60%	Work is in progress
6th Kullu	20	C/O 11.00 mtr span bridge (D/L) over Raugi Nallah at Rd. 13/520 on Bhunter Kullu Naggar Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	211.00	50.00	0.00	50.00	5%	15%	20%	Work is in progress
6th Kullu	21	C/O 35.00 mtr span (D/L) bridge over Jagatsukh Nallah at Rd. 34/667 on Bhunter Kullu Naggar Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	407.00	128.04	0.00	128.04	42%	0%	42%	Work is in progress
6th Kullu	22	C/O 15.70 mtr span (D/L) bridge over Haripur Nallah at Rd. 26/097 on Bhunter Kullu Naggar Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	178.00	50.00	0.00	50.00	0%	3%	3%	Work is in progress
6th Kullu	23	C/O 10.37 mtr span (D/L) bridge over Prini Nallah at Rd. 37/830 on Bhunter Kullu Naggar Manali road.	Manali	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	156.00	83.20	10.00	93.20	5%	10%	15%	Work is in progress
6th Kullu	24	C/O 18.00 mtr span RCC T-Beam Bridge over Bharai khad on Kullu Karaon road at Rd. 3/070.	Kullu	RW/NH-12037/164/2002/ HP/NH-1/Zone-II (Vol. IV) dated 24/05/2018.	231.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.
6th Kullu	25	C/O 21.00 mtr span RCC T-Beam bridge ver Karaon Nallah on Kullu-Karaun road at Rd. 12/850.	Kullu	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	268.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Updt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
Joginder Nagar	26	C/O 50.00 mtr span (D/L) bridge over Rana khad on Joginder Nagar Sarkaghat Ghumarwin road at Rd. 7/225.	Joginder Nagar	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	541.00	103.68	0.00	103.68	0%	10%	10%	Work is in progress
<b>Total:-</b>	<b>26</b>				<b>55505.00</b>	<b>6976.81</b>	<b>10.00</b>	<b>6986.81</b>				
<b>Kangra Zone</b>												
5th Palampur	1	C/o Railway over bridge on Parour Dheera Naura road at railway Km 119/500 (Sh:-C/o 30.00 Mtr span RCC-Box girder double lane bridge at Paruor at RD 0/022 MDR-30	Sulah	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.12.2014	404.00	0.00	0.00	0.00	The G.A.D. alongwith the necessary information as desired by the railway authority have been submitted to Chief Engineer Northern Railway, Baroda House New Delhi. Subsequently E.E. (Northern Railway ) visited the site from Pathankot Construction Division			
5th Palampur	2	C/O 16.75 Mtr span plate girder double lane railway over bridge at Thakurdwara on Hamirpur Sujampur Thural Maranda road at RD 59/700 SH-39	Sulah	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.12.2014	251.00	0.00	0.00	0.00	-Do-			
5th Palampur	3	C/O 10.37 Mtr RCC Slab bridge (D/L) over Parla Nallah on HSTM road at Rd. 59/325.	Sulah	RW/NH-12037/164/2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	162.00	0.58	0.00	0.58	0%	0%	0%	Land acquisition under process.
5th Palampur	4	C/O 120.00 Mtr span Prestressed Cantilever (both side) double lane bridge across Neugal Khad on D/Sala Dadh palampur Holta Chadhiar Sandhol road Km	Palampur	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.12.2014	878.00	786.64	33.00	819.64	90%	0%	90%	Work is in progress
5th Palampur	5	C/o railway over bridge on Baijnath Ladbarol in district Kangra	Baijnath	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	528.00	0.00	0.00	0.00	0%	0%	0%	GAD of the bridge evolved .NOC awaited from the Railway authorities.

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Expdt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
5th Palampur	6	C/O Railway over bridge on Dharamshala Dadh, Palampur Holta Chadiar Sandhole road at Rd. 42/725.	Jaisinghpur	RW/NH-12037/164/2002/ HP/NH-1 (Vol. IV) dated 23/05/2017	588.00		0.00	0.00				NOC required from Railway
5th Palampur	7	C/O 120.00 mtr span D/L bridge over Mandh khad on Alampur Harsipattan road at Rd. 8/100.	Jaisinghpur	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	1122.00	294.68	84.48	379.16	30%	15%	45%	Work is in progress
5th Palampur	8	C/O 40.00 mtr span D/L bridge over lingti khad on Dharamshala Dadh, Palampur Sandhole road at km. 23/705.	Palampur	RW/NH-12037/164/2002/ HP/NH-1(Vol. IV) dated 23/05/2017	460.00	0.00	0.00	0.00	20%	5%	25%	Work is in progress
5th Palampur	9	Improvement, widening & Strengthening of Baroh Chowk Dehrian-Jandrah- Talli Tika Lagru Dola Kardiana Khundian to Nahlian road km. 0/0 to 49/400.	Nagrota Bagwan	RW/NH-12037/164/2002/ HP/NH-1/Zone-II (Vol.IV) dated 24/05/2018.	4527.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.
5th Palampur	10	C/O 140.00 mtr Span D/L bridge across Moul Khad on Hamirpur-Sujanpur-Thural-Maranda road at Rd. 31/540.	Jaisinghpur	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	1257.00	1.37	0.00	1.37	0%	0%	0%	Tender under process.
5th Palampur	11	C/O 20.00 mtr span D/L Bridge crossing No.1 Sukad khad on Hamirpur-Sujanpur-Thural -Maranda road at Rd. 34/985.	Jaisinghpur	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	216.00	0.47	6.33	6.80	0%	0%	0%	Tender under process.
5th Palampur	12	C/O 50.00 mtr Span PSC D/L Bridge over Bhagan Khad-II on Dharamshala-Dadh-Palampur-Sandhol road at Rd. 13/500.	Dharamshala	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	396.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.
7th Dalhousie	13	C/o 108.00 Mtr span bridge at Baloo over river Ravi on Chamba Tissa road	Chamba	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	1101.00	1163.77	0.00	1163.77	98%	0%	98%	Work is in progress



Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Expdt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
7th Dalhousie	14	Improve ment of black spots on Banikhet Dalhousie Khajjiar road km 0/0 to 29/0(Portion Lakarmandi to Khajjiar km 15/600 to 29/0	Dalhousie	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	239.00	178.19	0.00	178.19	92%	5%	97%	Work is in progress
7th Dalhousie	15	Improvement of black spots on Chamba Tissa road km 121/0 to 148/250	Chamba	RW/NH-12037/ 164 /2002/ HP /NH-I(Vol-III) dated 18.2.2016	83.00	73.25	0.00	73.25	90%	0%	90%	Work is in progress
7th Dalhousie	16	C/O 55.00 mtr Span D/L bridge over Sal River on Chamba Sahoo Kiri road at Rd. 3/870.	Chamba	RW/NH-12037/164/ 2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	631.00	0.00	0.00	0.00	0%	0%	0%	Estimate under process.
7th Dalhousie	17	Improvement and widening of Chamba-Sahoo -Kiri road km. 0/0 to 21/0 (Portion saho to Kiri km. 16/0 to 21/0).	Chamba	RW/NH-12037/164/ 2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	202.00	0.00	0.00	0.00	0%	0%	0%	Estimate under process.
7th Dalhousie	18	Improvement of black spots on Bathri Sundla Langera J & K boundary road km 13/130 to 80/0	Dalhousie	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	292.00	200.83	0.00	200.83	75%	0%	75%	Work is in progress
7th Dalhousie	19	C/O 30.00 mtr span D/L bridge over Sallandri Nallah on Bathri Sundla Langera J&K boundary road km.	Dalhousie	RW/NH-12037/164/ 2002/ HP/NH-1(Vol.IV) dated 23/05/2017	411.00	112.74	74.86	187.60	15%	20%	35%	Work is in progress
7th Dalhousie	20	C/O 25.00 mtr span D/L bridge over Gharat Nallah on Bathri Sundla Langera J&K Boundary road km. 31/725.	Dalhousie	RW/NH-12037/164/ 2002/ HP/NH-1(Vol.IV) dated 23/05/2017	310.00	21.02	33.14	54.16	10%	10%	20%	Work is in progress
7th Dalhousie	21	C/O 40.00 mtr span D/L bridge over Rolha Nallah on Bathri Sundla Langera J&K Boundary road km. 27/970.	Dalhousie	RW/NH-12037/164/ 2002/ HP/NH-1(Vol.IV) dated 23/05/2017	485.00	76.68	67.13	143.81	15%	25%	40%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Updt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
7th Dalhousie	22	C/O 45.00 mtr Span D/L bridge over Chanju Nallah on Chamba-Tissa road at km. 46/750.	Churah	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	510.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.
7th Dalhousie	23	C/O 15.57 mtr Span D/L Bridge over Saroli khad on Shahpur-Dramman-Sihunta-Chowari road at Rd. 19/520.	Bhatiyat	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	148.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.
7th Dalhousie	24	Widening & Strengthening of Chamba-Khajjar road km. 0/0 to 19/0.	Churah	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	1484.00	0.00	0.00	0.00	0%	0%	0%	Tender under process. Financial bid opened.
7th Dalhousie	25	Improvement & Widening of Chamba Tissa road km. 48/0 to 62/0.	Churah	RW/NH-12037/164/2002/ HP/NH-1/Zone-II(Vol.IV) dated 24/05/2018.	656.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.
9th Nurpur	26	Improvement & Strengthening of Dhaliara Dadasiba road (Phase-I) Kaloha Pragpur Dhaliara Dadasiba Sansarpur Terrace road km 11/200 to 29/200	Jaswan pragpur	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	542.00	404.89	0.00	404.89	95%	0%	95%	Work is in progress
9th Nurpur	27	C/O bridge over Swan khad on Kotla -Amroha road.	Jaswan pragpur	RW/NH-12037/164/2002/HP/NH-I/Zone-II (Vol.IV) dated 07/03/2018	6129.00	0.00	0.00	0.00	0%	0%	0%	Tender under process.
9th Nurpur	28	Improvement & Strengthening of Bhogarwan to Thakurdwara road via Paral km 0/0 to 15/540	Indora	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.2.2016	542.00	102.81	0.00	102.81	20%	0%	20%	Work is in progress
9th Nurpur	29	Widening & strengthening of Jawalamukhi Dehra Jawali Raja Ka -Talab km. 12/0 to 29/0.	Dehra	RW/NH-12037/164/2002/ HP/NH-1 (Vol. IV) dated 23/05/2017	1000.00	168.01	0.00	168.01	20%	0%	20%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Expdt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
9th Nurpur	30	C/O 175.00 mtr span D/L bridge over Chouch khad on Bharwain Chintpurni Khatiar Ray- Damtal road at Rd. 90/240.	Indora	RW/NH-12037/164/2002/HP/NH-1(Vol.IV) dated 23/05/2017	1200.00	537.10	0.00	537.10	70%	0%	70%	Work is in progress
<b>Total:-</b>	<b>30</b>				<b>26754.00</b>	<b>4123.03</b>	<b>298.94</b>	<b>4421.97</b>				
<b>Hamirpur Zone</b>												
8th Hamirpur	1	C/O 94.26 Mtr span double lane bridge over Pung Khad near Bhalet on Hamirpur Sujanpur road at Km 18/510	Sujanpur	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.12.2014	1086.00	528.25	0.00	528.25	40%	0%	40%	Work is in progress
8th Hamirpur	2	C/o 40.00 mtr span double lane bridge over Sirhali khad near Harsour at RD 7/050 on Barsar Shahtalai Deotsidh road in km 0/0 to 12/0	Hamirpur	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	633.00	358.26	0.00	358.26	67%	2%	69%	Work is in progress
8th Hamirpur	3	C/O 102.00 Mtr span (33.40Mtr each) PSC box girder single lane bridge at RD 34/400 over Seer Khad and Jabothi Khad on Hamirpur Jahu road	Hamirpur	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	360.00	337.23	18.91	356.14	73%	1%	74%	Work is in progress
Joginder Nagar	4	Improvement and Widening of Baroti-Rakhera-Dharampur-Marhi-Kamlah-Gallu road Km.0/000 to 30/375	Dharampur	RW/NH-12037/ 458/ 09/HP /NHI-CRF dated 20/01/2010	3310.00	3298.38	0.00	3298.38	90%	0%	90%	Work is in progress
8th Hamirpur	5	C/o 30.00 Mtr span PSC box girder bridge over Seva Nallha at RD 23/090 on Awah Devi Tihra Sandhol via Gaddi Dhar road at RD 23/110	Dharampur	RW/NH-12037/ 164/ 2002/ HP /NH-I(Vol-III) dated 18.2.2016	272.00	65.95	15.00	80.95	50%	30%	80%	Work is in progress

Name of Circle	Sr. No.	Name of Work	Constituency	A/A & E/S		Financial Achievement			Physical Achievement(%age)			Status
				No.and Date	Amount	Upto 03/19	During the Year upto 06/19	Commulative Expdt. Upto 30/06/19	Upto 03/19	During the Year upto 06/19	Commulative Physical progress upto 06/19	
1	2	3	4	5	6	7	8	9	10	11	12	13
8th Hamirpur	6	C/O 40.00 mtr span (D/l) bridge over Gantralu Nallah at R.d 38/220 on Joginder Nagar Sarkaghat Ghumarwin road.	Dharampur	RW/NH-12037/164/2002/ HP/NH-1(Vol.IV) dated 23/05/2017	470.00	203.08	20.00	223.08	65%	10%	75%	Work is in progress
8th Hamirpur	7	C/O 32.00 mtr span PSC D/L bridge over Khera Nalla on Awah Devi Tihra Gaddidhar Sandhole road at Rd. 18/870.	Dharampur	RW/NH-12037/164/2002/HP/ NH-I (Vol.IV) Zone-II dated 13/09/2018.	292.00	0.00	0.00	0.00	0%	0%	0%	Hydraulic data under process.
10th Bilaspur	8	C/O 40.00 Mtr span prestressed concrete bridge (double lane) across Ali Khad on Nagaon Beri road Km 5/330	Bilaspur	RW/NH-12037/ 164/2002/ HP /NH-I(Vol-III) dated 18.12.2014	385.00	180.97	54.03	235.00	40%	10%	50%	Work is in progress
10th Bilaspur	9	Upgradation of the road strethc from Panol- Jandutta Nand- Nagroun road and construction of bridge at Nand Nagroun on Govind Sagar Lake including approaches road upto Jejwin (from km. 0/0 to 21/250) (categor-MDR-095, length-Road-21.250 & bridge length 330.00 m)	Jhandutta	RW/NH-12037/164/2002/HP/NH-1/Zone-II (Vol-IV) dated 06/02/2019.	7752.00	0.00	0.00	0.00	0%	0%	0%	
15th Una	10	Widening & Strengthening of Bharwain-Chintpurni-Talwara road km. 0/0 to 32/500 (Portion from Bharwain to Pucca Tiala km. 0/0 to 15/310).	Chintpurni	RW/NH-12037/164/2002/ HP/NH-1/Zone-II (Vol.IV) dated 24/05/2018.	1615.00	200.00	92.58	292.58	3%	0%	3%	Work is in progress
<b>Total:-</b>	<b>10</b>				<b>16175.00</b>	<b>5172.12</b>	<b>200.52</b>	<b>5372.64</b>				
<b>G.Total:</b>	<b>83</b>				<b>106285.00</b>	<b>16546.72</b>	<b>273.40</b>	<b>16820.12</b>				