

ZONE/CIRCLE WISE STATUS OF ISC WORKS

Amount: Rs in lacs

| Name of Circle | Sr. No. | Name of Work | Constituency | Sanctioned amount | Financial Achievement | | | Physical Achievement(%age) | | | Status |
|----------------|---------|--|---------------|-------------------|-----------------------|----------------------------|----------------------------------|----------------------------|----------------------------|--|-----------------------|
| | | | | | Upto 03/18 | During the Year upto 06/18 | Commulative Expdt. Upto 30/06/18 | Upto 03/18 | During the Year upto 06/18 | Commulative Physical progress upto 06/18 | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| 7th Dalhousie | 1 | Improvement & upgradation of Bathri Sundla Langeria J&K /HP border road from km 80/0 to 93/400 to D/L / intermediate lane standard in Distt. Chamba. | Dalhousie | 2537.82 | 190.58 | 136.43 | 327.01 | 20% | 5% | 25% | Work is in progress. |
| 15th Una | 2 | Improvement & Strengthening of Nangal Mubarikpur Talwara road from Km. 54/675 to 72/555 (SH-25) in District Una. | Gagret | 2113.00 | 0.00 | 0.00 | 0.00 | 0% | 0 | 0 | Tender under process. |
| 9th Nurpur | 3 | C/O bridge over Swan khad on Kotla -Amroha road. | Jaswanpragpur | 6129.00 | 0.00 | 0.00 | 0.00 | 0% | 0 | 0 | |
| | | Total:- | | | 190.58 | 136.43 | 327.01 | | | | |