

ZONE/CIRCLE WISE STATUS OF ISC WORKS

Amount: Rs in lacs

Name of Circle	Sr. No.	Name of Work	Constituency	Sanctioned amount	Financial Achievement			Physical Achievement(%age)			Status
					Upto 03/18	During the Year upto 03/20	Commulative Expdt. Upto 31/03/20	Upto 03/18	During the Year upto 03/20	Commulative Physical progress upto 03/20	
1	2	3	4	5	6	7	8	9	10	11	12
7th Dalhousie	1	Improvement & upgradation of Bathri Sundla Langer J&K /HP border road from km 80/0 to 93/400 to D/L / intermediate lane standard in Distt. Chamba.	Dalhousie	2537.82	521.81	127.86	649.67	32%	0%	32%	Work is in progress.
15th Una	2	Improvement & Strengthening of Nangal Mubarikpur Talwara road from Km. 54/675 to 72/555 (SH-25) in District Una.	Gagret	2113.00	124.57	597.54	722.11	22%	43%	65%	Work is in progress.
		Total:-		4650.82	646.38	725.40	1371.78				